## **Municipal Facilities Committee**

Minutes of 02/26/2019 Meeting Submitted by Steve Hinton

Attendees: Josh Kablotsky, John Lavery, and Steve Hinton Also present: TBA representatives, Claude von Roesgen

The meeting was called to order at approximately 8:00 AM. The meeting was live streamed to the Town of Carlisle YouTube Channel for subsequent viewing by others.

On motion by Steve/Josh, the minutes for 2/12/19 and 2/19/19 were unanimously approved.

Steve reported that the DPW wetlands delineation and survey was half complete and depending on the weather, likely will be completed within the next two weeks.

John reported that the closure report for the UTS removal was complete except for a few more of the abutter water well sampling results. The four abutter water well samples completed to date were all non-detect for all four constituents. Contractor is waiting for the remaining home owners to allow access for water sample collection.

John reported that the 'Plan' for the generator tank removal at the Fire Station should be ready this week.

TBA presented some feasibility concepts for the Police Station renovation (**see attached**). Topics included: 3-vehicle, 1-story garage behind the burial grounds; two types of ramp entrances to replace the outside elevator; and a new 300 sf foyer with inside elevator. The ramp concepts assumed that concrete construction would minimize winter snow hazards. The costs for the options are shown in the **attached table**. Projected costs were several hundred thousand dollars more than targeted in part due to the center stairwell configuration that was assumed to address the 'secure' perimeter issue and reducing the number of stairwells in the building to create more space for a large public meeting space, thereby necessitating extensive interior reframing.

Next regular business meeting will be at 03/05/2019 at 8:00 AM.

The meeting adjourned at 9:15 AM when Steve departed the meeting.

## Attachments:

## Conceptual Estimates/Police Station Renovations

Police Station Basement Renovation Building reframing/reconfiguration Building reconfiguration, frame to remain Entry porch Lift equipment	unit		41.	Station			Garage				
	unit	sf	\$/sf		A: Ramp		B: Lift	C:	Gravel		Paved
	sf sf sf	1246 1135 750 300	259 260 245 403	\$	322,403 295,509 184,058	\$ \$ \$ \$	322,403 295,509 184,058 120,750	70	ed .		
Lift equipment	ea	1				\$	35,000				
Site				111			1000				
Entry area: Driveway, Parking Entry area: Ramp, Stair, Rails	sf	3550		\$	21,816 48,350	\$	21,816				
Garage Garage											
bay garage, SOG, unheated rive, Parking	sf sf	1008 4550	122					\$	123,050 29,820	\$	123,050
				\$	872,135	\$	979.535	\$	152,870	\$	186,95
ontingency			20%	\$	174,427	\$	195,907	\$	30,574	100	37,39
btotal, Construction Budget		1	-	\$	1,046,562	\$		\$	183,444	-	224,34
Fee		1	11.8%	\$	123,494	\$	138,702	\$	21,646		26,47
commended Project Budget				\$	1,170,056	\$	1,314,144	\$	205,090	-	250,81







