

PROJECT: Bedford Road Complete Streets  
 LOCATION: Carlisle, MA  
 CONTRACTOR: Allied Paving Corporation



**PROJECT SCHEDULE**

| DATE            | TASK DESCRIPTION                                  | DURATION | START     | FINISH    |
|-----------------|---|----------|-----------|-----------|
| WEEK OF 6/29/20 | SITE LAYOUT                                       | 2 DAYS   | 6/29/2020 | 6/30/2020 |
|                 | INSTALL ADVANCED WARNING SIGNS                    | 1 DAY    | 6/30/2020 | 6/30/2020 |
|                 | SAWCUTTING  | 1 DAY    | 6/30/2020 | 6/30/2020 |
|                 | INSTALL EROSION CONTROLS                          | 1 DAY    | 7/1/2020  | 7/1/2020  |
|                 | INSTALL TREE PROTECTION                           | 1 DAY    | 7/1/2020  | 7/2/2020  |
| WEEK OF 7/06/20 | PERFORM TEST PITS                                 | 2 DAYS   | 7/6/2020  | 7/7/2020  |
|                 | DRAINAGE WORK                                     | 3 DAYS   | 7/8/2020  | 7/10/2020 |
| WEEK OF 7/13/20 | DRAINAGE WORK                                     | 1 DAY    | 7/13/2020 | 7/13/2020 |
|                 | EXCAVATE AND GRADE EXISTING ISLANDS               | 2 DAYS   | 7/14/2020 | 7/15/2020 |
|                 | CURB & SIDEWALK EXCAVATION                        | 3 DAYS   | 7/15/2020 | 7/17/2020 |
|                 | PAVE HMA AT ISLANDS                               | 1 DAY    | 7/16/2020 | 7/16/2020 |
| WEEK OF 7/20/20 | CURB & SIDEWALK EXCAVATION                        | 1 DAY    | 7/20/2020 | 7/20/2020 |
|                 | INSTALL GRANITE CURBING                           | 4 DAYS   | 7/21/2020 | 7/24/2020 |
|                 | PREP AND FINE GRADE SIDEWALKS/DRIVEWAYS           | 2 DAYS   | 7/23/2020 | 7/24/2020 |
|                 | POUR CEMENT CONCRETE SIDEWALKS & WHEELCHAIR RAMPS | 1 DAY    | 7/24/2020 | 7/24/2020 |
| WEEK OF 7/27/20 | INSTALL GRANITE CURBING                           | 1 DAY    | 7/27/2020 | 7/27/2020 |
|                 | POUR CEMENT CONCRETE SIDEWALKS & WHEELCHAIR RAMPS | 1        | 7/27/2020 | 7/27/2020 |
|                 | PREP AND FINE GRADE SIDEWALKS                     | 2 DAYS   | 7/27/2020 | 7/28/2020 |
|                 | PAVE HMA SIDEWALKS/DRIVEWAYS                      | 3 DAYS   | 7/29/2020 | 7/31/2020 |
| WEEK OF 8/3/20  | COBBLESTONE PAVING                                | 5 DAYS   | 8/3/2020  | 8/7/2020  |
| WEEK OF 8/10/20 | COBBLESTONE PAVING                                | 5 DAYS   | 8/10/2020 | 8/14/2020 |
| WEEK OF 8/17/20 | LOAM  | 2 DAYS   | 8/17/2020 | 8/18/2020 |
|                 | SEEDING   | 1 DAY    | 8/19/2020 | 8/19/2020 |
|                 | MILLING (BY OTHERS)                               | 1 DAY    | 8/19/2020 | 8/19/2020 |
|                 | STRUCTURE ADJUSTMENTS                             | 1 DAY    | 8/20/2020 | 8/20/2020 |
|                 | PAVE ROADWAY (BY OTHERS)                          | 1 DAY    | 8/21/2020 | 8/21/2020 |
| WEEK OF 8/24/20 | CHIP SEAL PAVING                                  | 2 DAYS   | 8/24/2020 | 8/25/2020 |
|                 | LINE STRIPING                                     | 1 DAY    | 8/26/2020 | 8/26/2020 |
|                 | SITE CLEANUP                                      | 1 DAY    | 8/27/2020 | 8/27/2020 |
|                 | DEMOBILIZATION                                    | 1 DAY    | 8/28/2020 | 8/28/2020 |